EXTENSION OF TIME PROPOSAL

1	Name of work	Emergency Route in Wards NO: 10 Doddabommasandra Vidyaranyapura Sub Div
2	Amount of Work Portion	
3	Estimated Cost	25.00 Lakhs.
4	Name of contractor	Subba Reddy. K.V
5	Agreement No.	
6	No. and date under which work order issued	
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	Enclosed
9	Date of receipt of application in the sub division office	Yes
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	79 Days
15	Date of recommending time limit applied for	16/11/2021. to 02/02/22
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	02/02/22
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB work under progress. Hence may EOT Approved.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation. EOT may be Approved with nominal penalty

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike